



**MAEER's  
MIT COLLEGE OF RAILWAY ENGINEERING & RESEARCH  
(MITCORER), Barshi**

Academic Year 2018-19

A Visit Report on

**"Prefabricated Concrete Sleeper Factory, Mohol"**

**Date/Day: Saturday, 22/09/2018**

**Time: 10:30 am to 04:00 pm**

**Venue: Vishal Nirmitti Pvt. Ltd, Mohol**

**Managing Director**

Mr. Narendra Sawalkar

(Vishal Nirmitti Pvt. Ltd., Mohol)

**Event Coordinator**

Prof. Vinod Choudhari

MITCORER, Barshi



MAEER's

# MIT College of Railway Engineering & Research,

Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 401.

Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur University

**DTE Code: EN 6901**

---

---

<b>Sr. No.</b>	<b>CONTENTS</b>
1.	Permission Letter
2.	Agenda of Visit
3.	Photographs
4.	Visit Report of Prefabricated Concrete Sleeper Factory
5.	Student Attendance for Visit
6.	Letter of Appreciation

MAEER, Pune's



## MIT College of Railway Engineering & Research,

Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 401.  
Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur University

DTE Code: EN 6901

---

---

Ref.No.MITCORER/CIVIL/2018-19/ 01Date: 20/09/2018

To,  
**The Manager, (Mr. Sawalkar N.P.)**  
**Nirmiti Pvt. Ltd.,**  
**Mohol 413 213**

**Subject: Seeking permission for Production of Prefabricated Railway Concrete Sleepers,**  
**Mohol 413 213**

Dear Sir,

This letter is intended to you to seek permission to visit Production of Prefabricated Railway Concrete Sleeper Unit, Mohol. As per the curriculum, the students of Second Year of B.E. Civil Engineering at MAEER's MIT College of Railway Engineering and Research, Barshi wish to visit and study production of Prefabricated Railway Concrete Sleepers which shall motivate students to learn practically casting of Prefabricated Railway Concrete Sleepers and boost their morale to pursue the career in Civil Engineering.

MAEER's MIT College of Railway Engineering and Research established in 2017 at Barshi by Hon. Prof Dr Vishwanath D Karad, Renowned Socialist and Educationalist for imparting quality education to students and budding professionals in the various fields initiated Maharashtra's 1st Private Engineering college at Pune in 1983. MAEER's MIT College of Railway Engineering (MITCORER), Barshi is committed to raising standards of performance and achievement of students in its institute. We are committed to transform students into Competent Technocrat and Responsible Citizen who will contribute in Development and Prosperity of India as well as Native place he/she belongs to. MITCORER provides excellent educational opportunities in a dynamic learning environment to bring out well cultured and promising professionals in the conventional & emerging technologies. With Vision of Creating and Nurturing an environment to provide value based quality education to produce competent and skilled professionals keeping pace with changing technology, MITCORER has a mission of transforming aspiring students from semi urban background into competent quality conscious professionals.

Total students of 38 shall be accompanied by Prof.V.A.Choudhari (Mobile no. 9921048610), Prof. Vikas Ganiger and Prof Mangesh Kevadkar wish to visit the Prefabricated Concrete Sleeper factory unit on 22<sup>nd</sup> Sept 2018. I look forward for your necessary permission and co-operation.

Thanking you in anticipation.

Yours faithfully,

Prof V.A.Choudhari  
Industrial Visit Coordinator

Prof. Vikas Ganiger  
HOD, Civil Dept.

Dr. Atul Ayare  
Principal



**MAEER, Pune's**  
**MIT College of Railway Engineering & Research,**  
Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 401.  
Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur University  
DTE Code: EN 6901

**"Prefabricated Concrete Sleeper Factory, Mohol"**

**22<sup>nd</sup> September 2018**

**VISIT AGENDA**

<b>TIME</b>	<b>EVENT/ACTIVITY</b>
<b>10.00pm</b>	Departure from MITCORER Barshi Campus
<b>12.00pm</b>	Arrival at Prefabricated Concrete Sleeper factory at Mohol
<b>12.10pm</b>	Tensioning of Tendons by means of hydraulic jack
<b>12.20pm</b>	Placing of concrete in sleeper mould and compaction
<b>12.30pm</b>	Steam curing of concrete sleeper for hardening
<b>12.40pm</b>	Demoulding of concrete sleepers & water curing
<b>12.50pm</b>	Testing, Quality Inspection and Stacking of Sleepers
<b>01.10pm</b>	Vote of Thanks by Prof V.A.Choudhari
<b>02.25pm</b>	Departure from Prefabricated Concrete Sleeper factory ,Mohol
<b>4.15pm</b>	Arrival at MITCORER Barshi Campus

Visit Coordinator  
(Prof. V.A.Choudhari) (Dr. Atul Ayare)

Principal



MAEER, Pune's

## MIT College of Railway Engineering & Research,

Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 401.

Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur University

DTE Code: EN 6901

---

---

### Report on Prefabricated Sleeper factory, Mohol

#### **1.1 Introduction:**

The Primary function of sleeper is to transmit the axle load of the rolling stock to the formation through the ballast and to maintain gauge, level and alignment parameters of the track. Another important requirement from sleeper is to provide adequate longitudinal and lateral resistance of track for LWR. Due to increase in axle load of the moving vehicles accompanied with the need for high-speed trains, necessity for heavier track structure was felt. Concrete sleepers are an essential ingredient of the track structure and hence this procurement is a vital exercise for Indian Railway. Every year, approximately 80 to 100 lacks concrete sleepers worth Rs. 500/- to 600 crores are procured by Railways. The manufacture of concrete sleepers started three decades ago. These are manufacture from more than 80 concrete sleepers plants spread all over the country, set up by private manufacturers, constructed mostly on Railway land. The procurement of concrete sleepers is centralized at Railway Board level and was through a system of repeat orders till 1997. Due to various problems that resulted in Law Suits, arbitration cases, audit objection, vigilance and CBI cases all over the railways.

#### **1.2 Need of PSC system:**

It is a well-known fact that concrete by itself cannot take tensile stress. Tensile stress to be developed in a sleeper under movement of traffic hence the need for increasing the tensile strength of concrete when used in sleepers was felt. Further due to impact forces of moving vehicles, the need for increasing concrete strength in compression was also very much felt. In pre-stressed concrete, permanent stress are created in the member by tensioning and anchoring the reinforcement, before the actual loads are applied on them. Pre-stressed member behaves as ductile material with incertain stress limits, further the size of the member can be considerably reduced and they can be kept free from crack developments. Hence Pre-stressed concrete design are adopted for design of concrete sleeper in Railways.

#### **1.3 Design Criteria for PSC Sleepers (B.G.):**

- 1) Axle Load : 22.5 t.
- 2) Truck Structure : 60 Kg. (UIC) rail,  
Sleepers spacing 600mm C/C,

Ballast Cushion 250mm.

3) Ballast Pressure : 6.0 Kg./cm<sup>2</sup>

4) Load Distribution Factor : 0.55 – 0.60 underneath the wheel.

5) Dynamic augment for speed & : 2.5 rail wheel irregularities.

6) Center Binding Coefficient : 0.4

7) Factor of Safety : Ratio of resisting moment/imposed bending moment = 2 & 1.5 at rail seat & center respectively.

8) Load factor at rail seat bottom : Ratio of ultimate bending moment/imposed bending moment = 3.

9) Section at sleeper center : Capable of resisting a hogging moment without cracking at centre top portion.

10) Design load and Ballast reaction diagram.

11) Minimum compressive strength of concrete prior to transfer of prestress : 40 N/mm<sup>2</sup>

12) Permissible bending stress in concrete :

1) Compressive - 0.4 F<sub>c</sub>

2) Tensile – 0.04 F<sub>c</sub>.

These are basically two types of concrete sleepers namely :-

(a) Mono block,

(b) Twin block.

Most suitable types of sleeper is mono block sleeper and now a days mostly mono block sleeper is being used.

#### **1.4 MIX DESIGN M55 FOR PRESTRESSED CONCRETE SLEEPER:**

- W/C Ratio : 0.33
- Aggregate cement ratio : 4.00
- C.A.-I 20mm : 52%
- C.A.-II 10mm : 22%
- F.A : 26%
- Coefficient of variation : <10%
- Max.Rejection limit : 2.5%
- Grade of hydraulic cement used : 53 S IS 12269 .
- Water used : Confirming to IS 456.
- CF : 0.80
- Degree of workability: Stiff.
- Degree of Quality Control : Very good.
- Type of Exposure : Severe .

- TMS: 67.00N/mm<sup>2</sup>.
- Specific Gravity of Cement : 3.15.
- Specific Gravity of CA : 2.71 to 2.77.
- Specific Gravity of FA : 2.66.
- Cement content as per IRS T-39 : 350 to 480 Kg/Cum

Quantity required for one Batch of four sleepers

- **Cement = 215 Kg**
- **CA- I = 448 Kg**
- **CA - II = 189 Kg.**
- **FA = 223 Kg.**
- **Water = 70.95 Kg**


### 1.5 Manufacturing of Prestressed Concrete Sleepers:

There are two method of manufacturing PSC sleeper.

- 1) Long line method.
- 2) Stress bench method.

#### 1.5.1 LONG LINE METHOD:

In this method, 105 to 135 mtr. long bed containing 41 to 55 stationary single/twin/three moulds are used and all the various manufacturing operations are mobile in nature. Trolley tracks are provided in between the casting beds for movement of concrete trolley and other gantries mounted on wheel. In long line method individual HTS wire is stretched by Jack and anchor at stretching ends. Generally 3 x 3 ply – 18 nos. HTS wire is being used and stretching of 18 nos. HTS wire separately. After tensioning of HTS wire, concrete is poured in moulds with heavy vibration of moulds by rotatory vibrators fixed on each moulds having 9000 RPM. Then steam is passed to moulds and covered with tarpoline for steam curing. The steam curing cycle is followed strictly to achieve early strength. A-14 ½ Hrs. steam curing cycle is given below:



After completion of steam curing, steam cubes checked for compressive strength it should be minimum 40 N/mm<sup>2</sup>. Then transfer the prestress by end cutting of HTS wire. Then sleepers to put in water submerged tank for water curing for 14 days.

### **1.5.2 STRESS BENCH METHOD:**

- 1) Cleaning & oiling of moulds
- 2) Insertion of HTS wire
- 3) Pre-stressing of wires – Cement
- 4) Filling Concrete in moulds - Coarse Aggregate
- 5) Vibration of moulds Fine Aggregate
- 6) Steam curing Water
- 7) Transfer prestress by Boiler
- 8) Cutting the wires.
- 9) De-moulding
- 10) Water curing
- 11) Testing & Dimension
- 12) checking
- 13) Stacking
- 14) Dispatch

### **1.6 MOULDS:**

Moulds shall be of steel and shall be of rigid construction so as to prevent any distortion during casting of sleepers. Moulds shall not allow any appreciable leakage of cement mortar in casting. The holes in the end plates shall be accurately drilled for correct placement of prestressing wires. Mould is cleaned by wire brush and provide oil on the mould surface.

### **1.7 STRETCHING OF WIRES:**

The pre-stressing wires shall stretch collectively by an approved method. The tensioning force shall be as shown on the sleeper drawing. Generally 70% of breaking load. In no case stretching force exceed 75% of the specified UTS of wires. The pre-tensioning force in the wire shall be applied by a tensioning device equipped with auto cut off unit along with measuring gauge. The final force shall be verified by measuring the extension of wire.

### **1.8 MIXING & CONSOLIDATION OF CONCRETE:**

Batching of different ingredients shall be done by weight only. A modern mechanized or automatic weigh batcher shall be used for weighing aggregates and cement. The weigh batcher shall have an accuracy of + 3%.

### **1.9 PROVISION OF SGCI INSERTS:**



Inserts to be provided in proper position, every insert is to be checked in Go/No – go gauge before fixing in moulds. Grease to be provided to every insert and fixed with PIN so that it should not be loosened/ shifted during vibration / compaction.

## **2.0 STEAM CURING:**

The 4 moulds are fixed in a bench after compaction of concrete. The benches are put in steam curing chambers in stress bench method. The chambers then covered with tarpaulin or steel plates to avoid leakage of steam. The moulds/benches are kept in steam chamber as per specified steam curing cycle. The compressive strength of steam cubs be checked after completion of cycle i.e. 40 N/mm<sup>2</sup> is must otherwise duration is increased by 1 or 2 Hrs. The benches/moulds removed from steam chamber after desired cube strength for demoulding of sleepers. Pre-stress to be transfer to sleepers by cutting of wires. Sleepers to be demoulded from the moulds and put in water curing tank. It should be ensure that clean water is must in water curing tank and also ensured that sleeper must be completely submerge in water for 14 days. Then sleeper to be tested as per specified procedure for moment of cracking at rail seat and sleeper top and also checked the dimension of sleeper as specified. Sleepers to be stacked and dispatch as per requirement of zonal railway, sleeper to be loaded in wagons/truck by sleeper manufacturer as specify.

## **2.1 INSPECTION AND QUALITY CONTROL:**

Checks and inspections carried out at all stages starting from procurement of raw materials to supply of finished product is quality control. These checks provided necessary feedback for corrective measure to be adopted for production of sleeper to specified standards. Quality control should be an integral part of the production programme. The various quality control function should be performed by the production people themselves within the plant. The Supervisors should not only be trained to Supervise the production but should also be trained to ensure that quality standards are maintained. Cost effectiveness apart this will create a culture where quality is inbuilt, not inspected.

## **2.2 RAW MATERIALS:**

### **(I) Special Cement :-**

- 1) It should be preferably obtained always from the same source.
- 2) Cement should be properly stacked in closed godown on damp proof floors away from wall.
- 3) The height of stacks should be limited to 14 stacks.
- 4) Cement should always be confirmed on first in first out basis.
- 5) Cement should always be received with test certificate.
- 6) Cement should always be used after testing in the 's laboratory.

### **(II) Aggregates :-**

- 1) Only tested aggregate should be used.

- 2) Aggregate should always be obtained from the same source.
- 3) Shape and size of coarse aggregate may vary for different deliveries from same crusher. This should be controlled at crusher site or factory gate.
- 4) Flaky and elongated pieces of coarse aggregate increase water and cement requirement. Percentage of such pieces should be kept under control.
- 5) River sand generally contains round smooth surface gravel stone pebbles, it should always be used after sieving.

### **(III) Water:-**

- 1) Only tested water conforming to clause 4.3 of IS-456 -1978 should be used for the making and curing of concrete.

### **(IV) Variation in Mix proportions:-**

- 1) Aggregates should always be weighed batched.
- 2) Weigh batcher should be checked for accuracy periodically.
- 3) For accuracy it is better to install an automatic weighing system to reduce operational error.
- 4) Combined aggregate granulometry should be checked periodically.
- 5) Moisture in aggregates should be checked daily and quantity of water to be added in a mix should be adjusted before starting the work.
- 6) Automatic batching of water quantity is necessary.

### **(V) Sampling and testing:-**

- 1) For proper quantity of the concrete quality random and careful sampling is necessary.
- 2) Beam and cube testing should be carried out according to specification with due care to rate of loading.
- 3) Beam and cube should be cast from random concrete samples on a standard vibrating table.
- 4) Water curing of beam and cubes should be done as specified in IS -516.
- 5) Pressure gauges used in testing should be calibrated periodically to eliminate possibility of wrong reporting.

### **(VI) Strength of concrete at transfer of prestress :-**

The specified strength of concrete at transfer of prestress is 40N/mm<sup>2</sup> steam curing is necessary to attain the release strength in a reasonable time for early release of moulds. The various stages of a steam curing cycle influence the gain in strength and long term behavior of concrete. The following points need attention in controlling a steam cycle:-

1. Pre-steaming period should not be less than initial setting time of cement.
2. The rate of increase of temperature should not be more than 20 Deg. centigrade per hour.
3. The Max. temperature attained should be restricted to 80 Deg. centigrade.

4. The rate of cooling should be gradual.

**(VII) Strength of concrete at 15 days:-**

The specified characteristics strength of a concrete at 15 days is 55N/mm<sup>2</sup>. This is achieved after 14 days submerged water curing of concrete sleepers. **Submerged water curing of concrete sleepers is essential from strength and durability considerations.**

**(VIII) Analysis of Test Results:-**

For proper appreciation of the quality of concrete sleepers produced in a plant in a given period of time, it is necessary to analyze the available test results. It is now generally acceptable that the variation in concrete strength follows the normal distribution. The normal distribution curve is symmetrical about its mean. The standard deviation is a measure of the variability calculated from the equation.

S.D. =  $\sqrt{\frac{\sum (x - m)^2}{n}}$  x = an individual result

n = the number of results

m = the mean of n results

The analysis of cube test results can be carried out fortnightly or monthly.

C.S. =  $m - 2 \text{ SD}$  N / mm<sup>2</sup>

The degree of control is evaluated by the variation in test results usually in terms of SD and coefficient of variation 'CV'

CV =  $\frac{\text{SD} \times 100}{m}$  Preferably 5 – 7 % (maximum = 10%).

Overstressing of HTS Strands beyond the specified limit is a serious matter and it adversely affects the long term behavior of concrete sleepers. Overstressing may cause premature fatigue failures.

The following control checks are necessary during the tensioning operation:-

- 1) Correct configuration of wires in the end plates should be ensured.
- 2) Wedges and barrels should always be inspected before use.
- 3) Equal length of all the strands should be ensured between two endblocks.
- 4) Calibrated pressure gauge should be used.
- 5) Load on strands should be cross checked with measured elongation.
- 6) Record of tensioning should be maintained for each line / stress bench.

Sleeper dimension viz. length, height at various sections and rail seat slope depends on accuracy in mould fabrication. Whereas the critical gauge and Toe-Load controlling dimensions depend on accuracy of the moulds, insert dimension and fixing arrangement of the inserts. Mould should be periodically checked and rectified for inaccuracies if any. Surface finish largely depends on the surface of moulds, mould oil and compaction of Concrete.

### **2.3 MEASURING INSTRUMENTS / EQUIPMENTS TO BE USED:**

(i) Universal Testing machine (ii) Extensometer (iii) Micrometer (iv) Electronic Weighing Balance.

For Chemical Proprieties: Test Certificate of Firm to be attached.

### **2.4 TESTING OF WATER CURED CONCRETE CUBES:**

Concrete Cubes shall be water cured for 14 days after demoulding. Three cubes per lot shall be tested for 15 days compressive strength of concrete. The minimum strength will represent the strength of concrete for lot. Cubes to be checked on compressive testing machine having capacity of 2000 K.N. the cubes shall be surface dry at the time to testing the rate of loading shall be about 400 KN/minutes. Depending on 15 days cube strength of the lot. The scale of testing for the lot shall be as follows:

- i) 55 N/mm<sup>2</sup> and above – One Sleeper for SBT per Lot.
- ii) Less than 55 N/mm<sup>2</sup> – Five sleeper for SBT per Lot.

After Stabilization of production technique sleeper to be tested for Rail seat bottom center top only. Moment of failure or Test for Ultimate load to be tested, one sleeper per 2500 sleeper.

### **2.5 RE-TEST:**

For every sleeper failed in Acceptance Test, two more sleepers from same lot shall be retested. In case of failure of the sleeper in M. F. Test, 2 more sleepers from the same lot to be tested.

### **2.6 CRITICAL DIMENSION OF SLEEPER**

To be checked 100% and recorded in register (60 Kg. )

- 1) Outer inserts gauge - 1921.5mm (+1.5 mm., - 0)
- 2) Between inserts at Rail Seat - 162 mm (+1.5 mm., - 0)
- 3) Slope at Rail Seat - 1 in 20 + 0.25
- 4) Toe Gap - 8mm + 1mm.

### **2.7 OTHER DIMENSIONS OF SLEEPERS**

To be checked 1%

- 1) Length – 2750mm + 3mm
- 2) Top Width – 154mm(+3mm,- 1.5mm)
- 3) Bottom Width
  - At Center - 220mm (+ 4.5mm, - 3.0mm)
  - At Rail Seat - 250mm (+ 4.5mm, - 3.0mm)
  - At End - 270mm (+ 4.5mm, - 3.0mm)
- 4) Height /Depth of Sleeper -
  - At Center - 180mm (+ 4.5mm, - 3.0mm)
  - At Rail Seat - 210mm (+ 4.5mm, - 3.0mm)

At End - 235mm (+ 4.5mm, - 3.0mm)

5) Volume of Sleeper - 108900 Cm<sup>3</sup>

6) Weight - 282.5 Kg.

7) HTS Wire - 18 Nos. 3 x 3 Weight 8.217 Kg. Per Sleeper.

8) SGCI Insert - Weight 1.555Kg. + 3%.

### **2.8 VISUAL INSPECTION:**

All sleepers shall be free from surface defect such as water retaining pockets, air holes or honey combed formation. Two coats of suitable ISI mark anticorrosive paint, shall be applied at the end of the sleeper after curing.

Prof. V.A.Choudhari  
Co-ordinator

Dr. Atul Ayare  
Principal


## Photographs of Visit



Stretching of high Tensile Steel Wires by Hydraulic Jack



Compaction of Concrete in Sleeper Mould



Testing Arrangement of Prefabricated Sleeper for Broad Gauge



Curing of Sleepers in Rectangular Water tank



Felicitation and Vote of thanks by Students of MITCORER, Barshi



Group Photo of students of MITCORER, Barshi





MAEER, Pune's

# MIT College of Railway Engineering & Research,

Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 401.

Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur University

DTE Code: EN 6901

## Attendance Sheet

### UNDERTAKING LETTER - STUDENTS

We the students of SE(Civil) do here-by undertake that we are going on Industrial Visit Pre fabricated concrete sleeper factory at Mohol organized on date 22/09/2018 departure date 22/09/2018 time 10.00AM from MITCORER and arrival on date 22/09/2018 time 4.30 PM at MITCORER. Faculty and staff of MITCORER will not be held responsible for any mishap/eventualities during the Visit.

Sr.No	Name	Mobile No of Student	Mobile No of Parent	Signature
1.	Aniket Navnath Bhandare	9561835593	9867769575	
2.	Gaikwad Tushar Hanumant	9519733245	9157760156	
3.	Gujar Prajwal Bhaskar	9881550828	9822742106	
4.	Hadge Nikita Santosh			
5.	Jadhav Abhishek Shrimant	8766800470	9905917018	
6.	Jadhvar Sagar Rajaram	7657643852	9146493802	
7.	Jagtap Nilesh Chandrakant	9145530890	8888071028	
8.	Jeve Ashwini Bhausaheb	7620347216	985075015	
9.	Kadam Dnyanesh Dnyaneshwar	8655587279	9769257732	
10.	Khan Nadeemahmad Maqsood Ahmed	7020810003	9403576834	
11.	Kshirsagar Adarsh Anil	8975495914	9689908439	
12.	Londhe Samadhan Gorakh	9896462376	9970882554	
13.	Madane Preeti Yashvant	9881033778	9011379410	
14.	Mangire Vishwaraj Umakant			
15.	Masood Moin Moula Ali	8625052350	8857011531	
16.	Mulla Sajid Maheeb	91113800	9975338500	
17.	Mundhe Suraj Nanasaheb	8887063531	9922559350	
18.	Pardeshi Sonal Ranjan	9921237779	9921699127	
19.	Pathan Aftab Samsher	7620233346	9601302820	
20.	Pooja Chandrakant Mane	9373027574	9421915361	
21.	Satnak Ganesh Sahebrao	7517933418	88652398	
22.	Shaikh Shoeb Abdul Jabbar	9146433700	9423340977	

23.	Shekh Soheil Rasul	9551950746	9604788879	
24.	Shete Yashwant Hanmant	7218450055	9623515521	Yashwant
25.	Shetty Vikas Ramesh	7030598236	8087851781	Vikash
26.	Shinde Padmasinha Mukund	7083363016	8830218508	Padmasinha
27.	Sonwane Tushar Raghunath	8766707353	7776813087	Tushar
28.	Takmoge sarthak balaji	9834107303	9834107303	Sarthak
29.	Thorat Keshav Vijay	8583300707	8405767374	Keshav
30.	Upalekar Rashmi Satish	8375507375	8375507375	Rashmi
31.	Mahadik Abhijeet Laxman	9146518122	9881174744	Abhijeet
32.	Khapale Amol Bharat	9511920929	1507336706	Amol
33.	Jalkute Shraddha Dhananjay	9881571129	9822241276	Shraddha
34.	Mujawar Aref Chand			
35.	Kale Sourabh Nanasaheb	7030259612	8698019000	Sourabh
36.	Shinde Balaji Babasaheb	9146702413	9767454567	Balaji
37.	Kewadkar Sandesh Daji			
38.	Shaikh Mubeen Shafik	7620474819	8180048694	Mubeen

Coordinator

HOD

Principal



MAEER, Pune's

# MIT College of Railway Engineering & Research,

Near Dudh Pandhari, Industrial Estate No. 03, Jamgaon (A), Barshi, Dist – Solapur 413 40  
Approved by AICTE, New Delhi, Govt. of Maharashtra, DTE & Affiliated to Solapur Univer  
DTE Code: EN 6901

---

---

## Letter of Appreciation

To,  
**Mr. Narendra Sawalkar**  
**Vishal Nirmiti Pvt.Ltd.,**  
**Mohol**

**Subject: Letter of Appreciation**

**Respected Sir,**

Thank you very much for providing us permission for Prefabricated Concrete Sleeper Factory at Mohol and guide our students during visit of Prefabricated Concrete Sleeper Factory on 22<sup>nd</sup> September 2018 at Prefabricated Concrete Sleeper Factory at Mohol, Maharashtra.

We are grateful for the time and appreciate the effort you have taken to share your knowledge and experiences with us. Your expertise on the field, depth of understanding, and ability to present your views in such an interesting way produced that this is one of our memorable visit.

Thank you for wonderful interaction and making the Visit successful, and we appreciate your continued support.

Sincerely,

**Principal**  
**MITCORER,Barshi**